EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Drain & Asphalting to Roads in Balaji Layout in wards no: 81
2	Amount of Work Portion	2065445.72
3	Estimated Cost	20.00 Lakhs
4	Name of contractor	Vasanth. R.
5	Agreement No.	143
6	No. and date under which work order issued	143/24-10-16
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	21-01-2017
9	Date of receipt of application in the sub division office	21-01-2017
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	
14	Time now applied for	161 Days
15	Date of recommending time limit applied for	21-01-2017
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	161 Days.
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work has been going on
22	Remarks of the EE with the daily rate of penalty proposed	Work Spot, Work has been Delayed
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division
30/06

Assistant Executive Engineer

Superintendent Engineer
Yelahanka Zone, Bangalore-92

Penalty for delayed period be levied

Chief Engineer
Yelahanka Zone
Bangalore Mahanagara
Palike
Bangalore 92